

REPORT OF THE BOROUGH HALL BUILDING COMMITTEE - PERIOD ENDING JULY 18, 2017

Project Administration

- Vibra Tech tests indicate the soil can be used as fill if at the correct moisture content. Wallace Brothers responsible for tests to indicate moisture content of soil.
- Wallace Brothers responsible for as built survey for piles.
- Wallace Brothers will do brick mock up, white and red cedar panel mock up at Water Company site.
- Wallace Brothers to have their Engineer verify the load capacity and location of piles.

Status of Construction Progress

- Dewatering on-going;
- Unsuitable soil removal on-going;
- Excavation on-going;
- Concrete work almost finished.

Work Completed:

- Wire relocation completed

Payment Requests:

June 2017 \$134,812.75