

**REPORT OF THE BOROUGH HALL BUILDING COMMITTEE
PERIOD ENDING JUNE 16 2017**

Project Administration:

- . CONSTRUCTION CHANGE DIRECTIVE (CCD) No. 3 issued May 22, 2017. Wallace Brothers response on May 26. Dewatering began May 30.
- . Plan for location of high voltage wires approved. Will take place on June 19 and 20.
- . Additional soil tests conducted, confirm that existing soil can be used as structural fill.
- . Seismic reports during pile driving indicated no problems for neighboring properties.

Status of Construction Progress:

- . Dewatering is on-going.
- . Moving of electrical wires begun on June 15. To date, alley arms and new switch have been installed. Next will set the 50' pole and begin building transformer bank. Power will be out for residents on Bay and Downer for up to 2 days beginning June 19 weather permitting.

Work Completed:

- . Removal of concrete, site excavation and removal of sidewalk.
- . Site fence and signs installed.
- . Dewatering equipment placed along south side of Downer and by elevator pit.
- . Column lines for building controls placed by surveyor.

May Payment \$57,375.81

Schedule update no.2 indicates shows April 24, 2018 as completion date.