

REPORT OF THE BOROUGH HALL BUILDING COMMITTEE - APRIL 2017

PROJECT ADMINISTRATION:

- Mott MacDonald completed the survey of the high tension wires. They are still too close to the work space on both the east and west sides. First Energy has come up with a plan to change the configuration. We are awaiting their cost estimates.
- Further soil tests revealed no evidence of contaminants in the soil, so work will not be delayed further because of this.
- Wallace Brothers will submit an updated work schedule now that no further delays are necessary.

STATUS OF CONSTRUCTION

- Survey work for piles scheduled for first week of May.
- Other work awaiting final determination from First Energy and relocation of high tension wires as a result.
- Wallace Brothers is to update the project schedule to show the removal of concrete on lot
- Seismic Equipment and property surveys are completed.
- Excavation of lot and removal of concrete began Monday, April 24.

FINANCIAL

- Please see Tom McIntyre's monthly financial analysis in your council packet.

CHANGE ORDERS:

None for this period.

PAYMENT REQUESTS:

- Application for payment No. 2 dated March 31, 2017 has been received and approved by Architect and Construction Manager and Building Committee. Will be submitted to CFO after approval by Council.

ANTICIPATED DATE FOR PILE DRIVING

Preliminary work should begin in early April (as soon as WC surveyor is available).